COMPLETION REPORT

1	Name of the work	Improvements & Construction of drain at Ammaji Chowtri back side, Bhuvaneshwari Nagara in Dasarahalli ward No. 15
2	Sanctioned Estimate No. & Date	12.50 lakhs
3	Head of Account which is chargeable	P. 1771
4	Instrument Order NO. & Date	334/14.15
5	Name Of Contractor	Sri. S.M. Eregowda, # 1096, 5th Cross, Maheshwari Nagar, T. Dasarahalli, Bangalore-560 057.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	4142 p. 302 to 307
8	Check Measurement of the Asst	4142 p 302 to 307
9	Name of the office/official in charge of the work	H.M. parameswarappa
10	a) Asst. Eng/junior Eng	H.M. parameswarappa
	b) Asst. Exe Engineer	Rangaswamy.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
12.50.000=00	1234374=00	—	15626=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.